

# Overall Progress S-Curve

**Work Progress as of 25 January 2018**  
**Planned Progress : 47.10 %**  
**Actual Progress : 24.39 %**  
**Variance : - 22.71 %**

**As of 25 December 2017**  
**Variance : - 21.33 %**

**As of 25 November 2017**  
**Variance : - 20.00 %**

**As of 25 October 2017**  
**Variance : - 19.11 %**

