

S-Curve of Works Progress: Planned Percentage compared with Achieved Percentage

Construction of Mass Transit System Project in Bangkok (Red Line) (II)

Contract 1: Civil Works for Bang Sue Grand Station and Depots

Table with columns for Bill No, Description, Contract Amount, Cumulative Progress, and monthly progress from 2013 to 2017. Includes sub-totals for Plan (100.00%) and Actual (57.31%) progress, and a final cumulative difference of -42.69%.